Major Project Progress

Project	Project Number	Budget	Source	Balance	Current Status	Anticipated Completion
The University of Memphis - Campus Planning and Design Major		<u> </u>			April 3, 2018	
Project Report					· ·	
State Building Commission						
Lighting Updates	166/007-08-2017	\$4,030,000	State	\$3,788,000	In design for site package, Library, Garages, Admin	Spring 2019
Roof - B/E, CFA, Theater, Admin, Johnson Aud.	166/007-07-2017	\$3,500,000	State	\$3,296,000	Final design documents received 3/29 for review	Spring 2019
Music Center	166/007-06-2017	\$40,000,000	State / Gifts	\$38,072,000	program is verified, schematic concepts in development	Spring 2021
HVAC Update - Theatre, Ball, Clement, Mitchell	166/007-05-2017	\$10,500,000	State	\$9,771,000	designer is preparing schematic design package for review	Fall 2020
Defense Audit Restoriation (partial for Ventures)	166/007-03-2017	\$365,000	Campus	\$265,000	Belfor has started remediation and restoration work	Spring 2018
Getwell Entry Gate	166/007-02-2017	\$225,000	Campus	\$12,000	In construction	Spring 2018
Memorial Track Resurfacing	166/007-01-2017	\$250,000	Campus	\$35,000	To start first week of May	Summer 2018
Baseball Addition	166/007-08-2016	\$450,000	Gifts	\$0	complete and awaiting close out documents	Complete
McWherter Library chiller Replacement	166/007-07-2016	\$485,000	Grant	\$157,000	Chiller on order	Summer 2018
Advanced Manufacturing Research Lab	166/007-06-2016	\$655,000	Campus	\$308,000	Construction underway	Summer 2018
Building Envelope Reparis	166/007-05-2016	\$3,000,000	State	\$270,000	In construction	Fall 2018
Land Bridge and Parking Garage	166/007-03-2016	\$36,600,000	Debt Service / Aux.	\$33,475,000	Final GMP is being routed for signatures	Fall 2019
Electric and Gas Utility Updates	166/007-03-2015	\$3,000,000	State	\$311,000	In construction	Summer 2018
Student Recreation Facility Construction	166/007-22-2014	\$30,000,000	Debt Service	\$25,874,000	In program confirmation and early concept phase	Spring 2020
Indoor Football Practice Facility	166/007-04-2014	\$19,000,000	Gifts	\$10,374,000	CMGC is sending work out for trade bids	Summer 2019 phase 1
Wilder Tower 12th Recruitment Center	166/007-10-2017	\$650,000	Campus	\$603,000	Pre design meeting is scheduled	Spring 2019
CFA Museum HVAC Modifications	166/007-01-2014	\$423,000	Campus	\$23,000	finalize humidifier issue	Spring 2018
Building Code and Safety Updates	166/007-07-2013	\$4,000,000	State	\$156,000	In construction (windows and brick)	Summer 2018
Academic Buildings HVAC Corrections	166/007-06-2013	\$4,000,000	State	\$1,090,000	Browning Hall HVAC design ready for bid	Spring 2020
Various Buildings HVAC Updates	166/007-04-2012	\$6,350,000	State	\$2,402,000	Close out Music HVAC and move funds	Spring 2018
Various Roof Replacements	166/007-05-2011	\$5,600,000	State	\$1,123,000	For roofing heating and cooling plant this fall	Spring 2019
Accessibility (ADA) Adaptations	166/007-08-2010	\$851,378	State	\$175,000	in design	Summer 2018
Safety and Security Approriation FY 18	TBD	\$213,900	State	\$213,900	in design	Spring 2019
State Building Commission - To be approved						
ChildCare Expansion	TBD	\$250,000	Campus		Designer selection can begin in June	Summer 2019
Parking Garage North / lot expansion	TBD	\$11,250,000	Aux.		Designer selection can begin in June	Summer 2020
Lambuth roof - wilder / hamilton	TBD	\$320,000	Insurance / Campus		Designer selection can begin in June	Summer 2019
LLC HVAC drains	TBD	\$650,000	Aux		Designer selection can begin in June	Summer 2019
Natatorium Improvements	TBD	\$6,000,000	Gifts		Designer selection can begin in June	Summer 2020
Lambuth Nursing Repairs	TBD	\$3,500,000	State		Designer selection can begin in June	Summer 2020
Recreation Pool Repairs	TBD	\$3,500,000	State		Designer selection can begin in June	Summer 2020
Browning and McCord Major Repairs	TBD	\$3,500,000	State		Designer selection can begin in June	Spring 2020
Boilers and Hot water piping	TBD	\$4,510,000	State		Designer selection can begin in June	Fall 2020
Park Avenue Housing	TBD	\$18,000,000	Private		RFP being developed for State approval	Spring 2020
	ı	I .	T. Control of the con	1		l .

Exported on May 23, 2018 2:26:12 PM CDT Page 1 of 2

	Project	Project Number	Budget	Source	Balance	Current Status	Anticipated Completion
49							
50							
51							
52							
53							
54							
55							
56							
57							
58							
59							
60							
61							
62							
63							
64							
65							
66							
67							
68							
69							
70							
71 72							
73							
74							
75							
76							
77							
78							
79							
80							
81							
82							
83							
84							
85							
86							
87							
88							
89							
90							
91							
92							
93							
94							
95							
96							
97							
98							
99							

Exported on May 23, 2018 2:26:12 PM CDT